



## O&M INSPECTION REPORT FOR NAVIGATION PROJECTS

MANELE SMALL BOAT HARBOR

Honolulu Engineer District

CEPOH-EC-T

Manele 05rpt-sbh.doc

1. Project Name: Manele SBH
2. Date of Inspection: June 10, 2005

3. Inspection Personnel:

Name	Agency/Office	Telephone No.
a. Dan Meyers	CEPOH-EC-T	438-8875

4. Discussion:

The breakwater has poor contact and armor sizing throughout the structure. This breakwater is not typical of the keyed and fitted construction used on other POH projects. The construction style is more of the random dumped armor stone type.

Maintenance dredging was completed May 2005. A fiber optic cable (owned by Pacific LightNet Communications) was located in the entrance channel and portions of entrance channel dredging were omitted from the contract.

New deficiencies were noted on this inspection and are indicated. The Oceanside (OS) of the structure at Sta. 4+95 thru Sta. 5+70 has dramatic changes this inspection and has deteriorated drastically.

Conducted site inspection and noted the following (All Photographs are FY05 unless stated):



- a. Overview at start of the existing Stub Breakwater from trunk to root. Ocean side is to the right, and harbor side is to the left.



## O&M INSPECTION REPORT FOR NAVIGATION PROJECTS

MANELE SMALL BOAT HARBOR

Honolulu Engineer District

CEPOH-EC-T

Manele 05rpt-sbh.doc



b. Overview at end of project from trunk to head. Ocean side is to the right, and harbor side is to the left.







## O&M INSPECTION REPORT FOR NAVIGATION PROJECTS

MANELE SMALL BOAT HARBOR

Honolulu Engineer District

CEPOH-EC-T

*Manele 05rpt-sbh.doc*

c. Sta. 1+09, HS, dislodged armor stone 3' from toe. Void is half way up side slope.

Sta. 1+15, OS, Additional movement this year



d. Sta. 1+15, OS, dislodged armor stone w/ voids, lower sideslope failure. Additional settling at sideslope new this year.

Sta. 1+40, OS, SS Failure





## O&M INSPECTION REPORT FOR NAVIGATION PROJECTS

MANELE SMALL BOAT HARBOR

Honolulu Engineer District

CEPOH-EC-T

*Manele 05rpt-sbh.doc*

e. Sta. 1+40, OS, sideslope failure. 8 LF hinge to toe under layer exposed.



f. Sta. 1+41, HS, Sideslope settling, new this year.



g. Sta. 1+65, Crest settling, new this year.





## O&M INSPECTION REPORT FOR NAVIGATION PROJECTS

MANELE SMALL BOAT HARBOR


Honolulu Engineer District

CEPOH-EC-T

*Manele 05rpt-sbh.doc*



- h. Sta. 2+00, Hinge movement, new this year. Reference wooden stake.



- i. Sta. 2+20, OS, 2 flipped armor stones on side slope.




## O&M INSPECTION REPORT FOR NAVIGATION PROJECTS

MANELE SMALL BOAT HARBOR

Honolulu Engineer District

CEPOH-EC-T

*Manele 05rpt-sbh.doc*



j. Sta. 2+44, OS, side slope steepening. Void under side slope. Under layer not exposed. (Adjacent white cross)







## O&M INSPECTION REPORT FOR NAVIGATION PROJECTS

MANELE SMALL BOAT HARBOR

Honolulu Engineer District

CEPOH-EC-T

*Manele 05rpt-sbh.doc*

- k. Sta. 2+65, Previous inspection was void at crest, new deficiencies is OS, sideslope failure.



- l. Sta. 2+65, HS, dislocated armor stones from sideslope, additional movement this inspection.



- m. Sta. 2+70, Crest settling, new this year.



## O&M INSPECTION REPORT FOR NAVIGATION PROJECTS

MANELE SMALL BOAT HARBOR

Honolulu Engineer District

CEPOH-EC-T

*Manele 05rpt-sbh.doc*



- n. Sta. 3+01, OS, 1 armor stone resting at hinge, bridging.



- o. Sta. 3+10, Void centerline of crest, new this inspection, adjacent white cross.






## O&M INSPECTION REPORT FOR NAVIGATION PROJECTS

MANELE SMALL BOAT HARBOR


Honolulu Engineer District

CEPOH-EC-T

Manele 05rpt-sbh.doc



p. Sta. 3+40, 2 large voids at center line of crest. No Change.



q. Sta. 3+55, HS, Large void/depression on sideslope.



## O&M INSPECTION REPORT FOR NAVIGATION PROJECTS

MANELE SMALL BOAT HARBOR

Honolulu Engineer District

CEPOH-EC-T

Manele 05rpt-sbh.doc



r. Sta. 3+75, OS, 2 voids, 1 flipped armor stone.

s. Sta. 4+01, OS, 1 fracture armor stone at hinge.



t. Sta. 4+22, OS, 1 armor stone dislodged resting on side slope, 1 fractured armor stone, void at waterline.





## O&M INSPECTION REPORT FOR NAVIGATION PROJECTS

MANELE SMALL BOAT HARBOR

Honolulu Engineer District

CEPOH-EC-T

Manele 05rpt-sbh.doc



u. Sta. 4+23, OS, hinge, void.



v. Sta. 4+33, HS, flipped armor stone.



## O&M INSPECTION REPORT FOR NAVIGATION PROJECTS

MANELE SMALL BOAT HARBOR

Honolulu Engineer District

CEPOH-EC-T

Manele 05rpt-sbh.doc



w. Sta. 4+53, HS, sideslope, 1 ea. Flipped armor stone w/void. New.



x. Sta. 4+58, OS, sideslope settling, new this year.





## O&M INSPECTION REPORT FOR NAVIGATION PROJECTS

MANELE SMALL BOAT HARBOR

Honolulu Engineer District

CEPOH-EC-T

Manele 05rpt-sbh.doc



y. Sta. 4+51, OS, large void with exposed under layer. Dislocated armor stone is resting on side slope, which is also steepening.



z. Sta. 4+95, OS, sideslope movement, 1 - split armor stone. FY 04 Photo.



## O&M INSPECTION REPORT FOR NAVIGATION PROJECTS

MANELE SMALL BOAT HARBOR

Honolulu Engineer District

CEPOH-EC-T

Manele 05rpt-sbh.doc



aa. Sta. 5+00, HS, sideslope settling.



bb. Sta. 4+95 - Sta. 5+70, OS, major armor stone movement, sideslope, settling, sideslope failure.





## O&M INSPECTION REPORT FOR NAVIGATION PROJECTS

MANELE SMALL BOAT HARBOR

Honolulu Engineer District

CEPOH-EC-T

Manele 05rpt-sbh.doc

Sta. 5+80, Settling at Crest  
Under NavAid



cc. Sta 5+80, additional crest settling under NavAid foundation this year.

Sta. 5+80, OS-Facing Root  
(SW) Corner Settling



dd. Sta. 5+80, OS, Southwest corner of foundation. BW settling.



## O&M INSPECTION REPORT FOR NAVIGATION PROJECTS

MANELE SMALL BOAT HARBOR


Honolulu Engineer District

CEPOH-EC-T

Manele 05rpt-sbh.doc



ee. Sta. 5+87, picture taken from 22 degrees HS to 22degrees OS at the head of the structure. There is a possibility of a missing layer of armor stones at water line.



ff. Sta. 5+87, picture taken from top of monument at 20 degrees HS to centerline of head at 0 degrees. There is a possibility of a missing layer of armor stones at water line.





## O&M INSPECTION REPORT FOR NAVIGATION PROJECTS

MANELE SMALL BOAT HARBOR

Honolulu Engineer District

CEPOH-EC-T

Manele 05rpt-sbh.doc



gg. Sta. 5+87, picture taken from top of monument at center line of head at 0 degrees to 22 degrees OS. There is a possibility of a missing layer of armor stones at water line.



hh. Reference Photo, Head to Root OS.



## O&M INSPECTION REPORT FOR NAVIGATION PROJECTS

MANELE SMALL BOAT HARBOR

Honolulu Engineer District

CEPOH-EC-T

Manele 05rpt-sbh.doc



ii. Reference Photo, Head to Root HS.

### 5. Conclusion:

After review of the past O&M inspections it appears the project was constructed with "extreme" randomness with respect to the armor stone placement and the noted items, while not the result of wave energy, are being exacerbated by wave action. The armor stones are not keyed and fitted resulting in loose and undersized which cause rocking. The lack of interlocking stones has created large voids, bridging, perched rocks, and exposed under layers and cores to direct wave action. The past photos reveal a steady decline in the contact of the armor stones. There has been a significant change in Sta. 4+95 to Sta. 5+70, OS, this year. An additional inspection should be conducted.

Signed: \_\_\_\_\_  
Dan Meyers, CEPOH-EC-T

Signed: \_\_\_\_\_  
James Pennaz, P.E., Ch, CEPOH-EC-T

### Enclosure(s)

1. Site Plan (8½"x11")
2. Fact Sheet Dated June 2002 (8½"x11")






# O&M INSPECTION REPORT FOR NAVIGATION PROJECTS

MANELE SMALL BOAT HARBOR

Honolulu Engineer District

CEPOH-EC-T

Manele 05rpt-sbh.doc





# O&M INSPECTION REPORT FOR NAVIGATION PROJECTS

MANELE SMALL BOAT HARBOR

Honolulu Engineer District

CEPOH-EC-T

Manele 05rpt-sbh.doc

## MANELE SMALL BOAT HARBOR, LANAI, HAWAII

### CONDITION OF IMPROVEMENT 30 SEPTEMBER 1989

PREVIOUS PROJECTS: None.

EXISTING PROJECT: Authorized on 6 May 1963 under Section 107 of the River and Harbor Act of 1960. Provides for extension of an existing 100-foot long stub breakwater with a 470-foot rubblemound breakwater with crest elevation of 14 feet at the head and 6 feet at the root; an entrance channel 12 feet deep; and a main access channel and maneuvering areas, 8 feet deep.

### PROGRESS OF WORK

Completed and Under Maintenance: The project was completed in December 1965. Last maintenance dredging was completed in December 1985; total material dredged was 2,000 cubic yards.

Work Remaining: None.

### COST OF CONSTRUCTION:

	<u>New Work</u>	<u>Maintenance</u>	<u>Total</u>
<u>Completed Works:</u>			
United States Funds	\$353,000	\$423,622	\$ 776,622
Contributed Funds			
Required	370,845	0	370,845
Other	<u>5,446</u>	<u>11,735</u>	<u>17,181</u>
Total Costs	\$729,291	\$435,357	\$1,164,648

RANGE OF TIDES: The range of tide between mean lower low water and mean higher high water is 1.8 feet. The extreme range is 4.0 feet.