

**CONTINUING ELIGIBILITY INSPECTION (CEI) REPORT
FOR HURRICANE/SHORE PROTECTION PROJECTS**

1. Project Name: Kekaha Shore Protection Project

2. Date of Inspection: 11 October 2002

3. Inspection Personnel:

	<u>Name</u>	<u>Agency/Office</u>	<u>Telephone No.</u>
a.	Dan Meyers	COE	438-8875
b.	Steven Kyono	State DOT/District Eng., Kauai	274-3111

4. Discussion:

The project consist of 6,250 LF of rubble revetment (2 layers of 1.5 - 2.5 T armor stone) with a crest elevation of +12' MLLW. Mr. Kyono noted an additional length of revetment has recently been exposed as a result of recent high surf activity. The project was inspected from Sta. 0+00 thru Sta. 62+30.

Field References:

Begin Project	=	Sta. 0+00
Akialoa Rd.	=	Sta. 21+00
Akekeke Rd.	=	Sta. 32+00
Amakihi Rd.	=	Sta. 40+00
Alae Rd.	=	Sta. 48+00
Kala Rd.	=	Sta. 61+00
End Project	=	Sta. 62+30



a. Sta. 16+00, Overview, revetment crest visible, note sand erosion.



b. Sta. 20+00, Overview, revetment crest covered with sand, hinge visible, note sand erosion and debris line.



c. Sta. 21+00, Reset dislodged armor stone that is resting on the crest.



d. Sta. 24+00, Overview adjacent to Akialoa Rd. No damage to revetment, however there is evidence of overtopping.



e. Sta. 32+00, Adjacent to Akekeke Rd. No damage to revetment, however there is evidence of overtopping.



f. Sta. 40+00, Overview adjacent to Amakihi Rd.



g. Sta. 46+50, Newly exposed revetment, no damages noted.



h. Sta. 49+00, Newly exposed revetment, no damages noted.



- i. Sta. 59+00, Revetment OK no changes noted.



- j. Sta. 62+30, End of project, no changes noted, 500 lb. bedding layer exposed.

- k. Continue to remove vines, woody vegetation and hale koa tree seedlings from the entire revetment structure as needed.

1. Continue to monitor the revetment for possible changes (movement/erosion) between Sta. 47+15 to Sta. 62+30.

5. Findings:

All deficiencies identified in last inspection have been corrected. The maintenance required on the project is primarily woody vegetation control and resetting one armor stone at Sta. 21+00₊. Vegetation control is excellent and no major deficiencies were noted.

6. Conclusions:

IAW ER 500-1-1, (dtd 30 September 2001), and based on this CEI, the Project Condition Code is ACCEPTABLE and the Project Status is ACTIVE in the Rehabilitation and Inspection Program.

Signed: _____
Dan Meyers, CEPOH-EC-T

Signed: _____
James Pennaz, P.E., Ch, CEPOH-EC-T

Enclosure(s)

1. Nov 2000 Photos
2. Site Plans
3. Project Description



Sta. 59+00, November 2000

Sta. 61+00, near project end.



Sta. 61+00 (facing west 0+00) November 2000



Sta. 62+00, Project End



Sta. 62+00 (facing east project end) November 2000



Sta. 62+00 November 2000



PLAN
200' 0' 200' 400'
SCALE IN FEET

BEACH EROSION CONTROL

KEKAHA BEACH

KAUAI, HAWAII

REVISÉ 30 SEP 1983

DATE AUTH: 5 JUL 1978

U.S. ARMY

ENGINEER DIVISION, PACIFIC OCEAN
CORPS OF ENGINEERS

KEKAHA BEACH, KAUAI, HAWAII

CONDITION OF IMPROVEMENT 30 SEPTEMBER 1989

PREVIOUS PROJECTS: None.

EXISTING PROJECT: Authorized for construction on 5 July 1978 under Section 103a of the River and Harbor Act of 1962, as amended. Provides for construction of 6,250 feet of rubble revetment with a crest elevation of 12 feet MLLW and a slope of 1V to 1.5H, constructed of two layers of armor stones 1.5 to 2.5 ton, underlayer of 300-500-pound stone placed on a bedding of spalls to 50-pound stone.

PROGRESS OF WORK

Completed and Under Maintenance: The project was completed in May 1980. On 23 November 1982, Hurricane Iwa caused damages to the existing revetment. A construction contract for emergency repairs under Public Law 84-99 was completed in October 1983.

Work Remaining: None.

COST OF CONSTRUCTION:

	<u>New Work</u>	<u>Maintenance</u>	<u>Total</u>
<u>Completed Works:</u>			
United States Funds	\$ 931,600	\$375,000	\$1,306,600
Contributed Funds (Required)	<u>1,672,524</u>	<u>0</u>	<u>1,672,524</u>
Total Costs	\$2,604,124	\$375,000	\$2,979,124

RANGE OF TIDES: The range of tide between mean lower low water and mean higher high water is 1.6 feet.