



**POST STORM EVENT REPORT - TYPHOON PONGSONA**  
**FOR FLOOD CONTROL PROJECT**  
**Honolulu Engineer District**  
**CEPOH-EC-T**

*PongsonaAsan03rpt-fcp.doc*

1. Project Name: Asan River FCP
2. Date of Inspection: December 21, 2002
3. Inspection Personnel:

Name	Agency/Office	Telephone No.
a. Dan Meyers	CEPOH-EC-T	808-438-8875



4. Discussion:

The purpose for this inspection was to assess any damages caused by Typhoon Pongsona. The project provides for approximately 400 LF of unlined channel, 592 LF of grass-lined channel, 1,052 LF of riprap channel and modifications of the Marine Dr. culverts.

**EMERGENCY REPAIRS REQUIRED**



**POST STORM EVENT REPORT - TYPHOON PONGSONA**  
**FOR FLOOD CONTROL PROJECT**  
Honolulu Engineer District  
CEPOH-EC-T

*PongsonaAsan03rpt-fcp.doc*

**Asan River**



a. Sta. 4+00, Left Bank (LB), Additional erosion.



b. Sta. 6+00, Right Bank (RB), no visible damage to riprap slope protection or headwall.



**POST STORM EVENT REPORT - TYPHOON PONGSONA**  
**FOR FLOOD CONTROL PROJECT**  
Honolulu Engineer District  
CEPOH-EC-T

*PongsonaAsan03rpt-fcp.doc*



c. Sta. 7+40, Left Bank, (LB) & RB, no new damage to grouted riprap recently repaired. Note High Water Mark.



d. Sta. 9+00, Note debris in channel, unable to inspect all armor stones due to vegetation.





**POST STORM EVENT REPORT - TYPHOON PONGSONA**  
**FOR FLOOD CONTROL PROJECT**  
Honolulu Engineer District  
CEPOH-EC-T

*PongsonaAsan03rpt-fcp.doc*



e. Sta. 14+00, Centerline, (CL), a few additional "stones" in the river, unable to determine if they are riprap stones from up-river due to vegetation.




f. Sta. 14+00, RB, additional toe erosion.




**POST STORM EVENT REPORT - TYPHOON PONGSONA**  
**FOR FLOOD CONTROL PROJECT**  
Honolulu Engineer District  
CEPOH-EC-T

*PongsonaAsan03rpt-fcp.doc*



g. Sta. 14+00, LB, Toe erosion.



h. Sta. 14+25, LB, Close up of eroded toe area, also fresh water  
no weep holes in structure.





**POST STORM EVENT REPORT - TYPHOON PONGSONA**  
**FOR FLOOD CONTROL PROJECT**  
Honolulu Engineer District  
CEPOH-EC-T

*PongsonaAsan03rpt-fcp.doc*



- i. Sta. 15+00, RB, unable to verify conditions due to vegetation.



**POST STORM EVENT REPORT - TYPHOON PONGSONA**  
**FOR FLOOD CONTROL PROJECT**  
Honolulu Engineer District  
CEPOH-EC-T

*PongsonaAsan03rpt-fcp.doc*

**Calacag River**



- a. Sta. 2+00, RB & LB, no additional erosions, some silt build-up.



- b. Sta. 5+00, Unable to inspect due to excessive vegetation.





**POST STORM EVENT REPORT - TYPHOON PONGSONA**  
**FOR FLOOD CONTROL PROJECT**  
Honolulu Engineer District  
CEPOH-EC-T

*PongsonaAsan03rpt-fcp.doc*



c. Sta. 5+75, # 2 Drop structure, no damages noted.



d. Sta. 7+00, Reference photo of upper bridge.





**POST STORM EVENT REPORT - TYPHOON PONGSONA**  
**FOR FLOOD CONTROL PROJECT**  
Honolulu Engineer District  
CEPOH-EC-T

*PongsonaAsan03rpt-fcp.doc*



e. Sta. 7+75, CL, drop structure # 1, no damage noted.

5. Findings/Conclusions:

Typhoon Pongsona has substantially increase the toe scouring under the upper bridge on the Asan River. This deterioration has occurred on both the left and right banks at Sta. 14+00.

Some woody plants have been removed from the crest of the riprap (closer to Marine Dr.) however, heavy vegetation did prevent a more detailed inspection.

Based on this inspection there were damages, which require repair.

Signed: \_\_\_\_\_  
Dan Meyers, CEPOH-EC-T


Signed: \_\_\_\_\_  
James Pennaz, P.E., CH, CEPOH-EC-T

Enclosure(s)  
1. Site Plan



**POST STORM EVENT REPORT - TYPHOON PONGSONA**  
**FOR FLOOD CONTROL PROJECT**  
Honolulu Engineer District  
CEPOH-EC-T

PongsonaAsan03rpt-fcp.doc







**POST STORM EVENT REPORT - TYPHOON PONGSONA**  
**FOR FLOOD CONTROL PROJECT**  
Honolulu Engineer District  
CEPOH-EC-T

*PongsonaAsan03rpt-fcp.doc*

ASAN VILLAGE, GUAM

CONDITION OF IMPROVEMENT 30 SEPTEMBER 1989

PREVIOUS PROJECTS: None.

EXISTING PROJECT: Authorized on 2 May 1983 under Section 205 of the Flood Control Act of 1948, as amended. Provides for 400 feet of unlined channel, 592 feet of grass-lined channel, 1,054 feet of riprap channel, and modification of Marine Drive culvert. The interior drainage work by the Guam Housing and Urban Renewal Authority consists of a 200 foot culvert and a 1,375 foot swale with an ocean outlet.

PROGRESS OF WORK

Completed and Under Maintenance: The project was completed in April 1985.

Work Remaining: None.

COST OF CONSTRUCTION:

<u>Completed Works:</u>	<u>New Work</u>
United States Funds	\$1,028,000
Contributed Funds (Required)	<u>625,634</u>
Total Costs	\$1,653,634