



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T

O & M INSPECTION REPORT
FOR NAVIGATION AND SHORE PROTECTION PROJECTS

1. Project Name: Kahului DDH
2. Date of Inspection: September 16-17, 2002
3. Inspection Personnel:

	<u>Name</u>	<u>Agency/Office</u>	<u>Telephone No.</u>
a.	<u>Pat Tom</u>	<u>COE</u>	<u>438-8874</u>
b.	<u>Eric Li</u>	<u>COE</u>	<u>438-8862</u>

4. Discussion:

* = From report date 14-15 August 2001 using Dan's Stationing (see note below).

An inspection of the East B/W, and the West B/W were conducted.

NOTE:

We have been using multiple sets of stationing for the East B/W in our past inspections over the years because this B/W has been repair several times using different stationing (refer to Kahului East B/W Stationing Map in report attachments). The two separate sets of stationing currently being used are:

1. The first is Dan Meyers' Stationing, which runs from station 0+00 to 33+32 (running east to west beginning at the revetment and ending at the East B/W head). These stations were also used for the aerial photo maps for the ribcap and head section. We believe that the original construction of the East B/W was based on stationing similar to this.

2. Back in 1982, the revetment section of the East B/W was repaired using a separate set of stationing which began at Sta. 13+75 of the East B/W - however, a new stationing was used for this revetment repair project designating the East B/W Sta. 13+75 to Revetment Sta. 0+00 running eastward to Revetment Sta. 7+25. A recent repair to an adjacent section of this revetment continued this stationing to run from Revetment Sta. 7+25 to Revetment Sta. 18+80.

Therefore, to clear matters up once and for all, we have decided to use the following stationing in future inspections, since future repair work on the East B/W and revetment structures will be based on this stationing:

East B/W: Sta. 13+73 - Sta. 27+66 (running east to west)
Revetment: Sta. 0+00 - Sta. 18+25 (running west to east)



O&M Inspection Report For Navigation and Shore Protection Projects Honolulu Engineer District CEPOH-EC-T

However, for this inspection report, we will identify the stationing in both the Dan Meyers stationing and the new stationing.

Equivalent East B/W stations are:

Sections	Dan's Station	Miscellaneous Station
Revetment (Pre-Final)	0+55 to 11+55	Revetment Sta. 7+25 to Revetment Sta. 18+25
Revetment (Hatashima)	11+55 to 18+80	Revetment Sta. 0+00 to Revetment Sta. 7+25
East B/W Undefined	18+80 to 24+55	East B/W Sta. 13+75 to East B/W Sta. 19+50
East B/W Ribcap**	24+55 to 32+76	East B/W Sta. 19+50 to East B/W Sta. 27+66
East B/W Head	32+76	East B/W Sta. 27+66

**Note Dan's Station follows true length (821'). Miscellaneous Station Part I follows straight imaginary baseline (800').

The West B/W uses only one set of stationing, which runs from 0+00 to 23+15.

State DOT is continuing their contract work on the Kahului Pier 1 extension (approx. 300'), which they anticipate completing in Dec 02. Pat Tom has contacted Marshall Ando of State DOT to discuss: 1) the resetting of temporarily relocated tribars (relocated for Pier 1 Extension work) back into the breakwater between existing tribars and the Pier 1 Extension; and 2) the removal of miscellaneous Pier 1 Extension materials from our East B/W and revetment structures when their construction work is completed. See photo below:





O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T

The noted discrepancies are as follows:

EAST BREAKWATER - RE-CONSTRUCTED REVETTED MOLE SECTION


DAN'S STA (Sta. 0+55 TO 11+55) =
Revetment Sta. 7+25 to 18+25

Conducted Pre-final inspection of the recently repaired (East B/W) revetment. Purpose of inspection was to check for quality control of armor stones and placement of armor stones.

Attendees were:

US Army Corps of Engineers: Steve Takeguchi, Stan Boc, Tim Philips, Pat Tom, Glen Kusaka, and Eric Li

Contractor: Lance Sutsumi



a. Dan's Sta. 3+20 = Revetment Sta. 15+60
Monitor transition zone area. Note - moss covered stone area is not sliding; it was constructed like this. Armor stones placed near the water line by the contractor were covered by moss within a week.



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T



Overview from Dan's Sta. 10+00 to 0+55 = Revetment Sta. 8+80 to 18+25.



Overview from Dan's Sta. 10+00 to 11+55 = Revetment Sta. 8+80 to 7+25.



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T

EAST BREAKWATER - REVETMENT SECTION (HATASHIMA)

DAN'S STA (Sta. 11+55 TO 18+80) =
Revetment Sta. 7+25 to 0+00

b. Dan's Sta. 12+35 = Revetment Sta. 6+45, Crest, fractured armor stone (no picture).

c. Dan's Sta. 12+45 = Revetment Sta. 6+35, Crest, fractured armor stone (no picture).



Overview from Dan's Sta. 13+05 to 11+55 = Revetment Sta. 5+75 to 7+25.
(Note: Fence @ Dan's Sta. 12+48 = Revetment Sta. 6+32).



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T



Overview from Dan's Sta. 13+05 to 18+80 = Revetment Sta. 5+75 to 0+00.

d. *Dan's Sta. 13+00 = Revetment Sta. 5+80
Monitor armor stone @ toe (no picture).

e. *Dan's Sta. 14+00 = Revetment Sta. 4+80
1 armor stone dislodged @ toe, monitor



f. *Dan's Sta. 14+50 = Revetment Sta. 4+30, bridging @ crest.

g. Dan's Sta. 17+30 = Revetment Sta. 1+50, Crest, remove
construction materials - metal sheet and wooden crate (no picture).



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T

h. *Dan's Sta. 17+75 to 18+25 = Revetment Sta. 1+05 to 0+55, Monitor armor stones @ toe (no picture).



*Dan's Sta. 18+25 = Revetment Sta. 0+55, OS, No change in Armor Stone @ toe.

*(Note: Dan's Sta. 18+25 = Revetment Sta. 0+55 Begin wall; Dan's Sta. 18+85 = East B/W Sta. 13+75 Bend in wall)



i. Dan's Sta. 18+80 = East B/W Sta. 0+00, Crest, Pier 1 Extension contractor to remove cylindrical rubber sleeve from breakwater at end of his construction work.



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T

EAST BREAKWATER - UNDEFINED SECTION

DAN'S STA. (Sta. 18+80 TO 24+55) =
East B/W Sta. 13+75 to 19+50

j. Dan's Sta. 19+80 = East B/W Sta. 14+75, Crest, fractured armor stone (no picture).

*(Note: Dan's Sta. 20+45 = East B/W Sta. 15+40 Begin concrete pad)



k. Dan's Sta. 19+95 to 24+55 = East B/W Sta. 14+90 to 19+50, Crest, portion of breakwater seems to be lower than the breakwater in previous stations; possible settling of breakwater. Also breakwater seems a bit steeper from Dan's Sta. 24+30 to 24+55 = East B/W Sta. 19+50 to 19+75. Continue to monitor.





O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T

1. *Dan's Sta. 24+55, OS, split armor stones.



State Harbors' Extension of Pier 1, HS of B/W (2002 Photo).



*State Harbors' Extension of Pier 1, HS of B/W (2001 Photo).



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T




*Overview of Pier 1 Fill, HS (2001 Photo).



State Harbors' Extension of Pier 1, HS of B/W (2002 Photo).



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T



*Close-up of Z - Pile to be used @ Pier 1 extension.



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T

EAST BREAKWATER - RIBCAP SECTION

DAN'S STA. (Sta. 24+55 TO 32+76) =
East B/W Sta. 19+50 to 27+50

(REACH 2A Dan's Sta. 24+55 to 26+14 = East B/W Sta. 19+50 to 21+09)



m. *Dan's Sta. 21+45 = East B/W Sta. ???, OS, 3ea. broken dolos.



n. Dan's Sta. 24+55 = East B/W Sta. 19+50, HS, tribars moved for pier construction. Contractor will move some of the tribars back to fill void between pier and existing tribars.



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T

- o. *Dan's Sta. 24+78, OS, broken dolos (fluke/tip) - (no picture).
- p. *Dan's Sta., OS, 1 broken dolos (shank) - (no picture).
- q. *Dan's Sta., OS, 1 broken dolos (shank/fluke) - (no picture).
- r. *Dan's Sta., OS, 1 broken dolos (shank/fluke) - (no picture).
- s. *Dan's Sta., OS, 1 broken dolos (shank/fluke) - (no picture).



- t. Dan's Sta. 24+85 = East B/W Sta. 19+80, OS, broken tribar leg with rebar exposed.



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T



u. Dan's Sta. 24+85 = East B/W Sta. 19+80, OS, big gap at hinge; side slope may be sliding.

v. *Dan's Sta. 25+25, OS, 4 broken dolos - (no picture).



w. Dan's Sta. 25+27 = East B/W Sta. 20+22, OS, 3 Dolos all on side slope: 2 - broken shanks and 1 - cracked shank.



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T

x. *Dan's Sta. 25+30, 2 Broken dolo, OS, @ RibCap hinge - (no picture).

y. Dan's Sta. 25+39 = East B/W Sta. 20+34, OS, 1 dolos with broken shank (no picture).

z. *Dan's Sta. 25+45, OS, 3 broken dolos (1ea shank/fluke; 2ea fluke/shank) - (no picture).

aa. *Dan's Sta. , OS, multi cracks in fluke (not broken) - (no picture).

bb. *Dan's Sta. , OS, settling, sideslope - (no picture).

cc. *Dan's Sta. , 1 Broken dolo, OS, @ RibCap hinge - (no picture).

dd. *Dan's Sta. , 1 Broken dolo, OS, @ RibCap hinge - (no picture).

ee. *Dan's Sta. 25+50, OS, 1 broken dolos (shank/fluke) - (no picture).

ff. *Dan's Sta. 25+53, OS, dolo separation 3" from RC - (no picture).

gg. *Dan's Sta. 25+67, OS, dolo separation 10" from RC - (no picture).

hh. *Dan's Sta. 25+82, OS, dolo separation 2" from RC - (no picture).



ii. Dan's Sta. 25+93 to 26+11 = East B/W Sta. 20+88 to 21+06, OS, thinning of dolos section. 3 Dolos: 2 - broken shanks and 1 - fluke shank break.



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T



jj. *Dan's Sta. 26+07, OS, dolo separation 6" from RC.

kk. *Dan's Sta. 26+10, os, broken dolo # 12 7/11/77(shank)

(REACH 2B Dan's Sta. 26+15 to 28+99 = East B/W Sta. 21+10 to 23+94)

ll. *Dan's Sta. 26+17, OS, dolo separation 6" from RC (no picture).

mm. *Dan's Sta. 26+27, OS, dolo separation 6" from RC (no picture).

nn. Dan's Sta. 26+35 = East B/W Sta. 21+30, OS, 1 - dolo cracking and spalling with exposed rust (no picture).

oo. *Dan's Sta. 26+98, -45DEG, 60' radius shank break on tribar & "flipped" on side (no picture).

pp. Dan's Sta. 27+07 = East B/W Sta. 22+02, OS, 1 - dolo fluke tip slightly chipped at water line (no picture).



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T



qq. *Dan's Sta. 27+50, HS, material washed-out from under crane turn around.

rr. *Dan's Sta. 27+52, OS, dolo separation 1" from RC.



Overview from Dan's Sta. 27+61 to Pier = East B/W Sta. 22+56 to Pier, HS.




**O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T**

(REACH 2C Dan's Sta. 29+00 to 30+49 = East B/W Sta. 21+10 to 23+94)

(Note: *Dan's Sta. 29+00 begin tribar and Red Cross)



ss. *Dan's Sta. 29+30 - Sta. 30+30, OS, 10' gap between tribars & ribcap 10' x 30' in length.



tt. Dan's Sta. 29+18 to 29+42 = East B/W Sta. 24+18 to 24+42, OS, large gap between ribcap and tribars; possible side slope failure. Monitor as required. Left Picture looking towards head. Right Picture looking towards root.



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T

uu. Dan's Sta. 29+24 = East B/W Sta. 24+24, OS, filler in expansion joint missing on concrete ribcap (see similar picture "ddd").

vv. Dan's Sta. 29+77 = East B/W Sta. 24+72, OS, filler in expansion joint missing on concrete ribcap (see similar picture "ddd").

ww. Dan's Sta. 30+25 = East B/W Sta. 25+20, OS, filler in expansion joint missing on concrete ribcap (see similar picture "ddd").



xx. Dan's Sta. 30+37 = East B/W Sta. 25+32, OS, Spalling of ribcap and rusted rebar is exposed (2002 photo).



yy. *Dan's Sta. 30+35, OS, rebar exposed in ribcap & spalling. (2001 photo).

(*Dans' Sta. 30+49 Red Cross)

zz. *Dans' Sta. 30+32, Exposed UL caused by tribar movement from ribcap.



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T

(REACH 2D Dan's Sta. 30+50 to 31+19 = East B/W Sta. 25+45 to 26+14)
(*Note: Short directional change)

aaa. Dan's Sta. 30+73 = East B/W Sta. 25+68, OS, filler in expansion joint missing on concrete ribcap (see similar picture "ddd").

bbb. *Dan's Sta. 30+92 - 31+22, Monitor 10' gap between RC and tribars, UL exposed.



ccc. *Dan's Sta. 31+00, OS, broken tribar



ddd. Dan's Sta. 31+15 = Misc. Part I Sta. 26+10, filler in expansion joint missing on concrete ribcap.



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T

(REACH 2E Dan's Sta. 31+20 to 32+76 = East B/W Sta. 26+15 to 27+71)

eee. *Dan's Sta. 31+55, HS, Broken tribar.



fff. Dan's Sta. 31+51 to 31+93 = East B/W Sta. 26+46 to 26+88, 3' separation from ribcap to tribars; side slope could be settling. Monitor.

ggg. *Dan's Sta. 31+60, OS, cracked tribar (no picture).

hhh. Dan's Sta. 31+75 = East B/W Sta. 26+70, OS, sheared off tribar leg on side slope from weight of tribar above it (no picture).

(NOTE: *Dan's Sta. 32+76 End of Rib)
(*Dan's Sta. 31+29 Red Cross)



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T

(REACH 2E Dan's Sta. 32+77 to 33+32 = East B/W Sta. 27+72 to 28+27)



iii. *Dan's Sta. 33+32, 15 deg HS, broken tribar.

(KED-2 = *Dan's Sta. 33+32)



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T

WEST BREAKWATER:

REACH 1A Sta. 1+30 - 2+99



*Overview of structure @ Sta. 1+50

REACH 1B Sta. 3+00 - 7+99

REACH 1C Sta. 8+00 - 12+99

REACH 1D Sta. 13+00 - 17+49



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T



a. *Sta. 13+01 thru 17+41, OS, monitor sideslope for settling and steepening, continue to monitor 4 ea outcropping (rocks/old armor stone) adjacent to toe.



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T



Overview from Sta 17+50 to 0+00.

REACH 2A Sta. 17+50 - 19+49



Overview at start of ribcap, from Sta 17+50 to Head Section.



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T



b. Sta. 17+95, HS, 1ea fractured tribar leg on slope.



c. *Sta. 18+45, HS, 1ea broken tribar, # 2/16/83 at mid-section.

d. *Sta. 18+50, HS, 1ea broken tribar, at mid-section $\frac{1}{2}$ down the sideslope # 1/5/83.



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T



e. *Sta. 19+00, OS, 1 broken tribar at mid-section.

f. Sta. 19+20, HS, Remove dead tree branch from side slope (not pictured).

REACH 2B Sta. 19+50 - 21+49





O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T

*Dolo targets MSCP



g. Sta. 19+60, HS, Ribcap corner spalling. Rusted rebar exposed.



h. Sta. 19+84, HS, Ribcap cracked.



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T



*Overview of Structure @ Sta. 20+00, HS.

i. *Sta. 20+75, OS, 1 broken tribar (shank).



*Note: Dolo Size 25-ton

j. *Sta. 20+90, OS, 1 broken tribar at mid-section.



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T



- k. *Sta. 20+95 OS, 1 broken tribar down the center.
- l. Sta. 21+08, OS, 1 cracked tribar leg at hinge (no picture).
- m. Sta. 21+16, OS, 1 fractured tribar on side slope (no picture).



- n. *Sta. 21+40, OS, 3ea broken tribars at mid-section; 1ea broken dolos (shank/fluke).



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T



- o. *Sta. 21+40, OS, Broken tribar # 3/5/69 @ rib cap.

REACH 2C Sta. 21+50 - 22+99

- p. *Sta. 22+60, OS, 5ea broken dolos (shank/flukes).
- q. *Sta. 22+90, OS, 5ea broken dolos (shank/flukes).

REACH 3 Sta. 23+00 - 23+15



- *Note: Overview of Dolos @ Sta. 23+00, OS.



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T



r. Sta. 23+00, OS at Head, 1 broken shank dolo at hinge (pictured above) and 1 broken shank dolo at toe (not pictured).



*Note: Overview of West B/W Head.

*s. Sta. 23+15, Head, -90 deg offset 40', 2ea broken dolos (shank/fluke).



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T

*t. Sta. 23+15, Head, -90 deg offset 20', 1ea cracked dolos (thru shank).

*u. Sta. 23+15, Head, -85 deg offset 40', 1ea broken dolos (shank/fluke).

*v. Sta. 23+15, Head, -40 deg offset 45', 2ea broken dolos (shank).

*w. Sta. 23+15, Head, -0 deg offset 60', 1ea broken dolos (shank/fluke).

*x. Sta. 23+15, Head, +10 deg offset 75', 1ea broken dolos (shank/fluke).

*y. Sta. 23+15, Head, +30 deg offset 40', 1ea broken dolos (fluke/shank).

*z. Sta. 23+15, Head, +90 deg offset 50', 1ea tribar rebar exposed, concrete spalling at shank.

*aa. Sta. 23+15, Head, +90 deg offset 70', 1ea broken tribar shank.





O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T

bb. Sta. 23+25, OS at Head, 1 broken shank dolo (pictured above), and 1 broken fluke shank on near toe (not pictured).

cc. Sta. 23+50, OS at Head, 1 broken shank dolo at water line (not pictured).

***NOTE:**

*West B/W's Interior Revetment harbor-side (local's responsibility) not inspected.

5. Conclusion:

BOTH BREAKWATERS ARE BEGINNING TO SHOW SIGNS OF DOLO MOVEMENT AND SIDESLOPE SETTling, PARTICULARLY BETWEEN STA. 22+50 - 23+00, OCEANSIDE OF THE WEST B/W AND SEPARATION AT DAN'S STA. 26+00 & STA. 29+00, OCEANSIDE OF THE EAST B/W. THESE AREAS NEED TO BE MONITORED AND COMPARED TO PREVIOUS PHOTOGRAPHS ANNUALLY. THE STRUCTURE REMAINS SERVICEABLE AND NO FAILURE IS ANTICIPATED IN THE NEXT YEAR.

SIGNED: _____
ERIC LI, E.I.T., CIVIL WORKS TECHNICAL BRANCH


SIGNED: _____
JAMES PENNAZ, P.E., Ch, CIVIL WORKS TECHNICAL BRANCH

Enclosure:

- General Site Plan
- Kahului East Breakwater Station Map
- Kahului West Breakwater Station Map
- Condition of Improvement 20 September 1991



O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T





O&M Inspection Report
For Navigation and Shore Protection Projects
Honolulu Engineer District
CEPOH-EC-T

KAHULUI HARBOR, MAUI, HAWAII

CONDITION OF IMPROVEMENT 30 SEPTEMBER 1991

PREVIOUS PROJECTS: Authorized by the River and Harbor Acts of 25 June 1919, 27 July 1916, and 21 January 1927.

EXISTING PROJECT: Authorized by the River and Harbor Act of 14 July 1960. Provides for an east rubblemound breakwater 2,766 feet long; a west rubblemound breakwater 2,315 feet long; an entrance 600 feet wide between the breakwaters; and a harbor basin 2,400 feet long, 2,050 feet wide and 35 feet deep.

PROGRESS OF WORK

Completed and Under Maintenance: All improvements authorized prior to 1960 were completed in 1931. Work authorized by the Act of 1960 was completed in 1962, except the removal of a rocky shoal area in the northeast edge of the basin which was completed in 1966. Rehabilitation of breakwater was completed in 1966; rehabilitation of breakwater damages was completed in 1969 and breakwater damages repaired in 1973 and 1977. Major rehabilitation of the breakwater was completed in December 1983. Last maintenance dredging was completed in April 1990; total material dredged was 58,000 cubic yards.

Work Remaining: None.

COST OF CONSTRUCTION:

	<u>New Work</u>	<u>Maintenance</u>	<u>Rehabilitation</u>	<u>Total</u>
<u>Completed Works:</u>				
United States Funds	\$2,388,693	\$7,287,654	\$4,814,528	\$14,490,875
Contributed Funds Required	30,200	0	0	30,200
Total Costs	\$2,418,893	\$7,287,654	\$4,814,528	\$14,521,075

RANGE OF TIDES: The range of tide between mean lower low water and mean higher high water is 2.5 feet and the extreme range is 4.8 feet.