



5 September 2003

INFORMATION PAPER

SUBJECT: Agat Small Boat Harbor, Guam

1. Purpose: To provide information on the subject project.
2. Points of Major Interest and Facts.

a. The project is in the operations and maintenance phase. The main breakwater, stub breakwater, and revetted mole structures were last inspected in June 2003 and are in good condition. Condition surveys performed in July 2001 indicate that there is adequate depth within the entrance and turning basin. There are no on-going actions by the Honolulu District at this time, except to continue monitoring the project.

b. Agat is located on the west coast of Guam near Gaan Point. The project was authorized for construction in June 1986 under Section 107 of the River and Harbor Act of 1960, as amended. The project consists of an entrance channel 930 feet long, 120 feet wide, 14 feet deep; a turning basin 120 feet long, 150 feet wide, 7 to 11 feet deep; a main access channel 500 feet long, 75 feet wide, 9 feet deep; two breakwaters 985 feet long and 50 feet long, respectively; and two revetted moles 180 feet long and 300 feet long. The protected basin provides berthing areas for up to 150 boats.

c. The project was completed in March 1989 at a total cost of \$3,151,000, including work solely financed by the sponsor. Construction for shore-side facilities by the Government of Guam was completed in September 1990. The total cost for the U.S. Army Corps of Engineers (USACE) project was \$2,821,800 (USACE: \$1,711,500; Coast Guard: \$2,000; non-Federal: \$1,108,300).

3. Congressional Interest. There is minimal Congressional interest in this project, at this time.