



Honolulu Harbor Maintenance Dredging Fact Sheet

26 January 2021

CONTRACT INFORMATION

Partnership Between:

State of Hawaii, Department of Transportation
Harbors Division
79 South Nimitz Highway
Honolulu, HI 96813

U.S. Army Corps of Engineers, Honolulu
Fort Shafter Area Office
Building 230
Fort Shafter, HI 96858-5440

Prime Contractor:

Healy Tibbitts Builders, Inc.

Proposed Dredging Start Date:

11 February 2021

Contract Completion Date:

November 2021

GENERAL SCOPE OF WORK

The work consists of maintenance dredging of specified areas within the Federal limits of the Honolulu Harbor to varied authorized depths of -35 feet MLLW (U5, U6), -40 feet MLLW (U2, U3, U4), and -45 feet MLLW (U7). The dredging will be performed by mechanical clamshell method.

Material to be disposed will be transported via barge directly from the dredged areas in Honolulu Harbor. Disposal method is dependent upon the location the material originates. Disposal will be either to the Environmental Protection Agency’s approved South Oahu Ocean Dredged Material Disposal Site or to a permitted upland disposal facility via Kalaeloa Barber’s Point Harbor.

PROPOSED SCHEDULE

Healy Tibbitts Builders, Inc. is scheduled to begin maintenance dredging on/about 11 February 2021 in the U3 area (KCT). Work in the entrance channel will require partial channel closure and performed intermittently, in coordination with the State. The proposed project schedule is as follows:

Area	Piers	Proposed Dates	
		From	To
U3	KCT	11 Feb 21	29 May 21
U4	35 – 39	30 May 21	01 Jun 21
U2	USCG	03 Jun 21	05 Jun 21
U5	11 – 15	06 Jun 21	12 Jun 21
U6	27 – 28	13 Jun 21	20 Jun 21
U7	Entrance Channel	Work performed intermittently, as allowed	

POINT OF CONTACTS

Peter Pillone
Nani Shimabuku

State DOT, Commercial Harbors Manager
Corps, O&M Program Manager

peter.pillone@hawaii.gov
lorayne.p.shimabuku@usace.army.mil