


HONOLULU HARBOR MAINTENANCE DREDGING (10200905)

4-Week Look Ahead Schedule



HEALY TIBBITTS BUILDERS, INC.

WEEKS A WEEKS MARINE COMPANY

CPM UPDATE: 6/30/2021

Meetings Legend:

- M Meeting
- K Kick-Off
- T Training

Personnel Legend:

- X In Office
- O Out of Office
- Y Yard
- D 2 Shifts/Day

Operations Legend:

- X Day Shift Work
- N Night Shift
- S Standby
- S Swell Event
- H Holiday

Submittal Legend:

- R Coral Spawning

HNL Dredging	Activity Description	WEEK 1							WEEK 2							WEEK 3							WEEK 4																													
		M	T	W	R	F	S	S	M	T	W	R	F	S	S	M	T	W	R	F	S	S	M	T	W	R	F	S	S																							
		7/12	7/13	7/14	7/15	7/16	7/17	7/18	7/19	7/20	7/21	7/22	7/23	7/24	7/25	7/26	7/27	7/28	7/29	7/30	7/31	8/1	8/2	8/3	8/4	8/5	8/6	8/7	8/8																							
	HTB	Crew	Cost Code	Quantity	Unit																																															
	CORAL SPAWNING NO NIGHT WORK/REMOVE TURBIDITY CURTAIN AT END OF SHIFT (23rd July Full Moon)																																																			
	Offshore Disposal Dredging																																																			
ALL	Area U3B: Station Sta 130+00 to 135+00 Lane 1 (OCEAN DISPOSAL)	Makua	..35202310	2,430.50	CY	X																																														
	Area U3B: Station Sta 130+00 to 135+00 Lane 2 (OCEAN DISPOSAL)	Makua	..35202310	1,664.00	CY	X																																														
	Area U3A-1: Sta. 124+00 to 130+00 Lane 1 Pass 1 - 32'(OCEAN DISPOSAL)	Makua	..35202310	3,130.00	CY		X	X	X	X																																										
	Offload and Process & Haul Debris	Kamaka	90000050					X	X	X																																										
	Clean up High Spots at U3B	Makua						X	X			X																																								
	Area U2: Sta 73+00 to Sta 75+00	Makua	..35202310	900.00	CY							X	X																																							
	Area U2: Sta 81+00 to Sta 82+00	Makua	..35202310	400.00	CY							X	X																																							
	Drag Beam Area U2	Kamaka	..35202330										X	X																																						
ALL	Area U7 : Diamond Head Side Station 21+00 to 23+00	ALL	..35202320	1,578	CY																																															
	Watching for weather																																																			
ALL	Area U7 : Ewa Side Station Sta 4+75 to 32+00 (Tentative)	ALL	..35202320	6,256	CY																																															
	Watching for weather																																																			
	Upland Disposal Dredging																																																			
ALL	Area U3A-2: Sta 122+ 00 to 130+00 (UPLAND DISPOSAL)	ALL	..35202310	14,750.00	CY																																															
ALL	Area U5	ALL	..35202310	7,621.00	CY																																															
ALL	Area U6	ALL	..35202310	1,162.00	CY																																															